QUALITY CONTROLE ABSTRACT (AS PER MORTH -V REVISION)

NAME OF WORK: Package-2 - Improvements to Roads and Drains at Hegadenagara Eastern Side Roads in Ward no: 06 Bytarayanapura Sub Division.

NAME OF AGENCY: M/s Sri Venkateshwara Constructions, Prop.Sri Sambashiva,

BILL:3rd & Part Bill

SL NO	DESCRIPTION OF ITEMS	TEST	TEST UNITS	TEST PER QTY	UPTO DATE QTY	NO.OF SAMPLE CONDUCT FOR TEST	NO.OF SAMPLE CONDUCT FOR TEST
	For Asphalt Work						
1	**Wet Mix Macadam**				**1587.29 Cum**		
a		**Aggregate Impact Value**-IS 2720 (Part-4)- 1985 RA 2015, MORTH Table 400-13	Days	Two source		2	2
b		**Gradation**- IS 2720 (Part-4)-1985 RA 2015, MORTH Table 400-13	Days	Eight source		8	8
c		**ATTERBERG LIMITS**-IS:2720 (part 5)-1985 RA 2015, MORTH Table 400-13	Days	Eight source		8	8
d		**Shape test**-IS:2386(part 1)-1963 RA 2016, MORTH Table 400-12	Days	Six source		6	6
2	**Dense Bituminous Macadam**				**212.60Cum**		
a		**Bitumen Content**-IS 2720 (Part-4)- 1985 RA 2015, AASHTO T 164 & AASHTO T 30 & MORTH	Days	Two source		2	2
b		**Gradation** -IS 2720 (Part-4)-1985 RA 2016, MORTH Table 500-10	Days	Two source		2	2
c		**Impact Value** -IS 2386 (Part-4)-1963 RA 2016, MORTH table 500-10	Days	Two source		2	2
d		**Quality of Binder** -IS 73 -2013	Days	Two source		2	2
e		Shape test- IS:2386(part 1)-1963 RA 2016, MORTH Table 400-13	Days	Two source		2	2
f		**Specific Gravity & Water Absorption** -IS 2386 (Part-4)-1963 RA 2016, MORTH Table 500-10	Days	Two source		2	2
g		**Stability Of Mix**-MORTH Table 500-11	Days	Two source		2	2
3	**Bituminous Concrete**				**239.3 Cum**		
a		**Bitumen Content**-IS 2720 (Part-4)- 1985 RA 2015, AASHTO T 164 & AASHTO T 30 & MORTH	Days	Two source		2	2
b		**Gradation** -IS 2720 (Part-4)-1985 RA 2020, MORTH Table 500-17	Days	Two source		2	2
c		**Impact Value** -IS 2386 (Part-4)-1963 RA 2020, MORTH Table 500-17	Days	Two source		2	2
d		**Quality of Binder** -IS 73 -2013	Days	Two source		2	2
e		Shape test- IS:2386(part 1)-1963 RA 2016, MORTH Table 500-17	Days	Two source		2	2
f		**Specific Gravity & Water Absorption** - IS 2386 (Part-4)-1963 RA 2016, MORTH Table 500-17	Days	Two source		2	2
		Stability Of Mix-MORTH Table 500-17	Days	Two source		2	2

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26